



## **PLATFORM CABINET START-UP**

- Place Platform Cabinet per approved drawing.
- Anchor channel supports of each cabinet four places as applicable.
- Plumb new or existing water supply lines to ball valve-union provided in each cabinet.
- Remove water nozzle used for dispensing and flush lines of debris.
- Open reel inlet ball valve to purge reel and hose with water.
- Replace valve or nozzle used for dispensing.
- Visually check for leaks at the reel, swivel, valve and nozzle.
- Connect proper electrical power as specified by approved drawing.
- Insure all electrical breakers are turned on.
- Check heaters in cabinet to ensure working.
- Set thermostat for temperature control. (50 deg. F.).
- Pull hose out of cabinet access door to check rewind switch.